



2021 CAPITAL PROJECTS STATUS REPORT AS OF 11/5/2021

DESCRIPTION	STATUS
WWTP Phase 1 Improvements (Sewer Acct.)	Disk filters operating, Generator and UV startup planned in November.
2021 Road Program; Northwoods Subdivision, Bell St. Curb/Walk; Chagrin Blvd repairs, E. Summit St curb/base repair, Walnut St NB lane repair, Service south drive, W. Summit Resurfacing including drainage, River Run Park resurfacing	Work underway, expected completion date for Bell is 11/5. Sunday is chip seal and intermediate layer paving. Awaiting remaining schedule.
Historic District Streets; Infrastructure Televising and Analysis	Priority streets complete [Maple, Walnut], work is 60% complete and ongoing on remaining streets.
Maple Alley Reconstruction - Bricks	No bids received, value engineering nearly complete in preparation for re-bidding at end of construction season for 2022 construction.
Triangle Park Sidewalk Replacement – Phase 3 of 4	Brick is expected to be delivered week of 11/8. Concrete base could be starting on 11/10. Work will not begin unless confirmation of completion before Thanksgiving is made.
Water Street Improvements – Water, Sewer, Street	Sewer televising complete and review underway to determine scope of replacement/rehab of laterals. No excavation planned in 2021, completion date in 2022 dependent on extent of sewer replacement necessary.
Arboretum Trail – Vincent Street	Work underway, expected completion date 12/31/2021. Walkway construction may extend into early 2022.
2021 Sidewalk Repair Program	Waiting for preferred contractor availability. Partial work performed in 2021, partial work carried over to 2022.
Riverside Park - Bell Street Storm Outfall Erosion Repair	Quotes now being solicited from contractors.
Riverside Park Walkway Replacement & Improvements - check for prior surveys, need from east end of concrete steps to library	Work expected to start after thanksgiving, expected completion date early 2022.
Storm Sewer Line Replacement – E. Summit to E. Cottage Located between 25 & 35 East Cottage St.	Easement needed now being prepared, Additional exploratory excavation needed to fully televise storm sewer and plan improvements.
Locust Lane Culvert Replacement	This scope tied to ongoing study to determine pipe sizing, routing and options to be finalized in 2022.
Falls Viewing Area Slope Stability Study	Study underway, geotechnical report received and under review by structural engineer to refine options and cost estimate.
Vincent Street Hillside Stabilization Study	Geotechnical boring logs received, final report underway.
WWTP Phase 2 Improvements	Design is now underway. Final plans due to EPA 4/1/2022. Funding applied for construction after July 1, 2022. Negotiations with Geauga County for their portion is ongoing.
Willow/Locust/Lyndale Stormwater Study	Presentation of study and modeling results scheduled for 11/8/2021. Now formulating options for solutions to present in the near future.